BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Construction of Flagging concrete at Govt. Hospital premises in kempegowda ward no-01 of yelahanka Sub division.**
2	Sanctioned Estimate No. And Date	39/2022-23- dt-22-08-2022
3	Name of the Contractor	**Sri Naveen K**
4	Time Stipulated for Completion of work	120days.
5	Date of Commencement	28-12-2022 -
6	Date of Completion:	22/02/2023.
7	Measurment Recorded	
	M.B No	4928
	Page No	492746 to 492749
8	Name of the Office/ Officials incharge of the work	—
	1) Asst. Exe.Engineer	Ramasanjeevaiah.
	2) Asst. Engineer	Devarajaiah. K.B.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
Rs. 20,00,000/-	Rs. 17,13,061/-	—	Rs. 2,86,939	—

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Ramasanjeevaiah
Asst. Executive Engineer
Yelahanka Division
BBMP Yelahanka
Yelahanka, Bangalore

ASST. EXE.ENGINEER
SUB DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ